



Hoist System Installation Checklist

The installation completion checklist must be filled out by the installer after the installation(s) is completed. If hoist system is not operating correctly, see refer to INSTALLATION section (page 12 of the installation manual) or TROUBLESHOOT section (page 60 of the installation manual) within the installation manual.

- ☐ Check all nuts and bolts are properly torqued, using the torque chart on the next page.
- ☐ Check to make sure all electrical connections and wires are tight and free from all pinching or cutting hazards, as this may lead to malfunctions or damages.
- ☐ Check to make sure the body prop rod/body cup (HR-620) is safely installed and or any body prop rod installed is working properly.
- ☐ Check all grease fittings are lubricated with either (run-out or marine) grease.
- ☐ Check the winch cable is fastened tightly and spools evenly around the drum.
 - Ensure the Winch cable has minimum of 5 spools around the drum remaining that are when fully extended.
 - Ensure when retracting the winch cable it evenly spools around the winch drum.
- ☐ Check all hydraulic fittings are free of leaks. When checking for leaks please wear protective eye wear and gloves to protect face and hands or body from high pressure leaks.
 - Check all high pressure hoses, connected to the hoist, vehicle and/or system hydraulic system.
- ☐ Check all hydraulic fluids are properly filled to levels indicated.
- ☐ Check that the batteries and fuses have been reconnected and are working properly.
- ☐ Test the functions of the control pendant are working properly.
 - With the top switch "UP" (Hoist), operate the bottom toggle "RIGHT" to un-spool the cable, and "LEFT" on the toggle to spool the cable in.
 - With the top switch "DOWN" (Hoist), operate the bottom toggle "LEFT" to lift/raise the hoist up, and "RIGHT" on the toggle to lower the hoist down.
- ☐ Test the system to its maximum operating capacity, by fully operating the winch cable out and in, and raising and lowering the hoist system.
- ☐ Apply the final warning and Danger decals provided in manual bag

FINAL-STAGE CERTIFICATION


Once Installation Completion Checklist is completed before placing the Final Stage Certification indicated in the PRE-INSTALLATION section (page 8 of the installation manual)

- ☐ Complete the final-stage certification [white-label]
- ☐ Complete the load carrying capacity modification [yellow-label]
- ☐ Identify hoist identification tag as show on (page 6 of the installation manual) & fill the hoist serial number & model
- ☐ Sign and initial that the vehicle is ready for operation. Please review operation manual for more information on how to properly operate the Switch-N-Go® Hoist System.

Serial Number

Model

Installer Company _____ Installer Initials _____ Install Date ____/____/____



SERIAL NUMBER

MODEL

MFG. DATE

**3550 PERRY HWY
HADLEY, PA 16130
(888) 311-0867**

DON'T FORGET TO REGISTER THE INSTALLATION

We ask once the Switch-N-Go® hoist system has been installed, please submit the Installation checklist online at link below

portal.switchngo.com/installchecklist

Once there we have few questions to ask about the installed vehicle, hoist system, and any other vehicle installations that were completed on this vehicle.